



LIFTING ACCESSORIES CERTIFICATE OF VISUAL & THOROUGH EXAMINATION

This Report Complies With The Requirements Of The Lifting Operations and Lifting Equipment Regulations 1998 S.I. No. 2307

Client Name:	GOLDEN CREW CO,AL BASRA,IRAQ	Date Of Inspection:	10/01/2026
Location:	GOLDEN CREW BASE	Date of Next Inspection:	09/07/2026
Certificate Number:	ACS-ANHAR-26-001-MA-SB-002	Last Examination Date:	13/07/2025
Job Order No.:	ANHAR-ILE-26-001	Manufacture / Maker	N/A

Identification No	QTY	Description of the Equipment	SWL	Last proof load test date:	Next proof load test date:
SOO110	01	<p>ADJUSTABLE SPREADER LIFTING BEAM</p> <p>DIMENSION OF SPREADER BEAM MIN: LENGTH : 3.3 M CAPACITY :30 TON MAX LENGTH : 5.6 M CAPACITY: 10 T</p> <p>ALL WELDED STEEL CONSTRUCTION C/W TWO TOP LIFTING POINTS & TWO BOTTOM LIFTING POINTS</p> <p>TARE WEIGHT: 350 KG PAY LOAD: 30000 KG MAX GROSS WEIGHT: 30350 KG PAD EYES PIN HOLE :43 mm Pad eyes height: 162 mm Pad eyes length: 170 mm</p>	30 Ton @ CROSS BEAM MINIMUM WIDTH	N/A	N/A

Applicable reference standard:	BS EN 13155:2020	Was the examination carried out:				
at a new site or location?	yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Within an interval of 6 months?	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>		
		Within an interval of 12 months?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>		
If the answer to the above question is YES has the equipment been installed correctly?	yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	In accordance with an examination scheme?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>		
		After the occurrence of exceptional circumstances?	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>		

Identification of any part found to have a defect which is or could become a danger to persons and a description of the defect:: (If none state NONE)	None		
Is the above a defect which is of immediate danger to persons	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	
Is the above a defect which is not yet but could become a danger to persons: (If YES state the date by when)	No <input checked="" type="checkbox"/>	Yes by <input type="checkbox"/>	
Particulars of any repair, renewal or alteration required to remedy the defect identified above:	None		

Particulars of any tests carried out as part of the examination: Visual & Dimensions Check Were Carried Out.

Is This Equipment Safe To Operate?	Yes Accept <input checked="" type="checkbox"/>	Color Code	
------------------------------------	--	------------	--

Equipment Details Standard	Measure Tape S/N	Vernier Caliper S/N	Load Cells S/N
	6928073674377	07414025	

Inspector's Name:	MAHMOUD ADEL	NDT Details (If any):	None
Authorized By:	ALI ADLI	Stamp:	

This Is To Certify That a competent person did attend the above mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of inspection and considered Safe for Lifting. **This certificate** is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, repaire or operator of any warranty, expressed or implied and ACS liability shall be limited to the willful negligence or deliberate omissions of its employees. Under no circumstances whatsoever, shall ACS be liable for any injury or damage to any person occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than those defects ascertainable by normally accepted testing standards and only those items actually inspected by ACS and which are covered by this certificate.

ACS-FN-018 REV.: 003 25.oct.202!

